



Grand Panama Towers 1 & 2

Progress Report

1-19-23

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2022											
							Aug	Sep	Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Jul
1		Project Duration	196 days	Tue 9/6/22	Tue 6/6/23													
2		Mobilize	6 days	Tue 9/6/22	Tue 9/13/22													
3		Tower 1	103 days	Wed 9/14/22	Fri 2/3/23													
4		North Elevation	25 days	Wed 9/14/22	Tue 10/18/22													
5		East Elevation	7 days	Wed 10/19/22	Thu 10/27/22													
6		West Elevation	7 days	Fri 10/28/22	Mon 11/7/22													
7		South Elevation	55 days	Mon 11/21/22	Fri 2/3/23	6												
8		Tower 2	172 days	Mon 10/3/22	Tue 5/30/23													
9		North Elevation	7 days	Mon 2/6/23	Tue 2/14/23	7												
10		West Elevation	30 days	Wed 2/15/23	Tue 3/28/23	9												
11		South Elevation	20 days	Mon 10/3/22	Fri 10/28/22													
12		East Elevation	45 days	Wed 3/29/23	Tue 5/30/23	10												
13		Tower 2 Garage	30 days	Mon 2/6/23	Fri 3/17/23	7												
14		Separate Garage	10 days	Mon 3/20/23	Fri 3/31/23	13												
15		Tower 2 - Misc. Leak Repairs	20 days	Mon 10/3/22	Fri 10/28/22													
16		Demobilize	5 days	Wed 5/31/23	Tue 6/6/23	12												

Project: Grand Panama - Prelim Date: Thu 1/19/23	Task		Inactive Summary		External Tasks
	Split		Manual Task		External Milestone
	Milestone		Duration-only		Deadline
	Summary		Manual Summary Rollup		Progress
	Project Summary		Manual Summary		Manual Progress
	Inactive Task		Start-only		
	Inactive Milestone		Finish-only		

Schedule

- No revisions at this time.
- Lost Work Days:
 - 9/28/22 – Strong Winds
 - 9/29/22 – Strong Winds
 - 10/13/22 – Rain
 - 10/17/22 – Rain
 - 11/10/22 – Wind/Rain
 - 11/11/22 – Wind
 - 11/15/22 – Wind/Rain
 - 11/25/22 – Fog/Humidity
 - 11/30/22 – Rain
 - 12/8/22 – Heavy Fog/Humidity
 - 12/14/22 – Strong Wind/Rain
 - 12/20/22 – Rain
 - 12/23/22 – Freezing Temperatures
 - 1/3/23 – Rain
 - 1/4/23 - Rain

Areas in Progress



We have moved the swing stages to the 7, 8, 9 balcony stacks



Swing Stage Drops – Tower 1

