



# Grand Panama Towers 1 & 2

Progress Report

12-8-22

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2022		Qtr 4, 2022				Qtr 1, 2023			Qtr 2, 2023		
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
1		<b>Project Duration</b>	<b>189 days</b>	<b>Tue 9/6/22</b>	<b>Fri 5/26/23</b>													
2		<b>Mobilize</b>	6 days	Tue 9/6/22	Tue 9/13/22													
3		<b>Tower 1</b>	<b>89 days</b>	<b>Wed 9/14/22</b>	<b>Mon 1/16/23</b>													
4		North Elevation	25 days	Wed 9/14/22	Tue 10/18/22													
5		East Elevation	7 days	Wed 10/19/22	Thu 10/27/22													
6		West Elevation	7 days	Fri 10/28/22	Mon 11/7/22													
7		South Elevation	50 days	Tue 11/8/22	Mon 1/16/23													
8		<b>Tower 2</b>	<b>89 days</b>	<b>Tue 1/17/23</b>	<b>Fri 5/19/23</b>													
9		North Elevation	7 days	Tue 1/17/23	Wed 1/25/23													
10		West Elevation	30 days	Thu 1/26/23	Wed 3/8/23													
11		South Elevation	7 days	Thu 3/9/23	Fri 3/17/23													
12		East Elevation	45 days	Mon 3/20/23	Fri 5/19/23													
13		<b>Tower 2 Garage</b>	30 days	Tue 1/17/23	Mon 2/27/23													
14		<b>Separate Garage</b>	10 days	Tue 2/28/23	Mon 3/13/23													
15		<b>Tower 2 - Misc. Leak Repairs</b>	20 days	Mon 10/3/22	Fri 10/28/22													
16		<b>Demobilize</b>	5 days	Mon 5/22/23	Fri 5/26/23													

  

Project: Grand Panama - Prelim Date: Thu 12/8/22	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
Inactive Milestone		Finish-only				

# Schedule

- No Revisions made at this time
- Lost Work Days:
  - 9/28/22 – Strong Winds
  - 9/29/22 – Strong Winds
  - 10/13/22 – Rain
  - 10/17/22 – Rain
  - 11/10/22 – Wind/Rain
  - 11/11/22 – Wind
  - 11/15/22 – Wind/Rain
  - 11/25/22 – Fog/Humidity
  - 11/30/22 – Rain

# Areas in Progress



# Swing Stage Drops – Tower 1

