



# Grand Panama Towers 1 & 2

Progress Report

2-10-23

# Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2022											
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1		<b>Project Duration</b>	<b>207 days</b>	<b>Tue 9/6/22</b>	<b>Wed 6/21/23</b>		[Gantt bar from Sep 6, 2022 to Jun 21, 2023]											
2		<b>Mobilize</b>	6 days	Tue 9/6/22	Tue 9/13/22		[Gantt bar from Sep 6, 2022 to Sep 13, 2022]											
3		<b>Tower 1</b>	<b>114 days</b>	<b>Wed 9/14/22</b>	<b>Mon 2/20/23</b>		[Gantt bar from Sep 14, 2022 to Feb 20, 2023]											
4		North Elevation	25 days	Wed 9/14/22	Tue 10/18/22		[Gantt bar from Sep 14, 2022 to Oct 18, 2022]											
5		East Elevation	7 days	Wed 10/19/22	Thu 10/27/22		[Gantt bar from Oct 19, 2022 to Oct 27, 2022]											
6		West Elevation	7 days	Fri 10/28/22	Mon 11/7/22		[Gantt bar from Oct 28, 2022 to Nov 7, 2022]											
7		South Elevation	75 days	Tue 11/8/22	Mon 2/20/23		[Gantt bar from Nov 8, 2022 to Feb 20, 2023]											
8		<b>Tower 2</b>	<b>183 days</b>	<b>Mon 10/3/22</b>	<b>Wed 6/14/23</b>		[Gantt bar from Oct 3, 2022 to Jun 14, 2023]											
9		North Elevation	7 days	Tue 4/25/23	Wed 5/3/23	12	[Gantt bar from Apr 25, 2023 to May 3, 2023]											
10		West Elevation	30 days	Thu 5/4/23	Wed 6/14/23	9	[Gantt bar from May 4, 2023 to Jun 14, 2023]											
11		South Elevation	20 days	Mon 10/3/22	Fri 10/28/22		[Gantt bar from Oct 3, 2022 to Oct 28, 2022]											
12		East Elevation	45 days	Tue 2/21/23	Mon 4/24/23	7	[Gantt bar from Feb 21, 2023 to Apr 24, 2023]											
13		<b>Tower 2 Garage</b>	30 days	Tue 2/21/23	Mon 4/3/23	7	[Gantt bar from Feb 21, 2023 to Apr 3, 2023]											
14		<b>Separate Garage</b>	10 days	Tue 4/4/23	Mon 4/17/23	13	[Gantt bar from Apr 4, 2023 to Apr 17, 2023]											
15		<b>Tower 2 - Misc. Leak Repairs</b>	20 days	Mon 10/3/22	Fri 10/28/22		[Gantt bar from Oct 3, 2022 to Oct 28, 2022]											
16		<b>Demobilize</b>	5 days	Thu 6/15/23	Wed 6/21/23	10	[Gantt bar from Jun 15, 2023 to Jun 21, 2023]											

  

Project: Grand Panama - Prelim Date: Fri 2/10/23	Task	[Blue bar]	Inactive Summary	[Grey bar]	External Tasks	[Grey bar]
	Split	[Dotted bar]	Manual Task	[Teal bar]	External Milestone	[Diamond]
	Milestone	[Diamond]	Duration-only	[Teal bar]	Deadline	[Green arrow]
	Summary	[Thick black bar]	Manual Summary Rollup	[Thick teal bar]	Progress	[Blue bar]
	Project Summary	[Thin grey bar]	Manual Summary	[Thin black bar]	Manual Progress	[Thin teal bar]
	Inactive Task	[White bar]	Start-only	[L bracket]		
Inactive Milestone	[Diamond]	Finish-only	[R bracket]			

- Lost Work Days:
  - 9/28/22 – Strong Winds
  - 9/29/22 – Strong Winds
  - 10/13/22 – Rain
  - 10/17/22 – Rain
  - 11/10/22 – Wind/Rain
  - 11/11/22 – Wind
  - 11/15/22 – Wind/Rain
  - 11/25/22 – Fog/Humidity
  - 11/30/22 – Rain
  - 12/8/22 – Heavy Fog/Humidity
  - 12/14/22 – Strong Wind/Rain
  - 12/20/22 – Rain
  - 12/23/22 – Freezing Temperatures
  - 1/3/23 – Rain
  - 1/4/23 – Rain
  - 1/27/23 – Rain
  - 1/30/23 – Heavy Fog/Humidity
  - 1/31/23 – Rain
  - 2/1/23 – Heavy Fog/Humidity
  - 2/2/23 – Rain/Humidity
  - 2/3/23 – Rain/Humidity





# Progress Photos



# Areas in Progress



Stack 7 will be ready to open back up next week and stacks 8 and 9 will open up the following week.



# Swing Stage Drops – Tower 1

