



# Grand Panama Towers 1 & 2

Progress Report

2-3-23

# Schedule

We were unable to work this week due to weather. I have added that time to the South Elevation of Tower 1.

- Lost Work Days:
  - 9/28/22 – Strong Winds
  - 9/29/22 – Strong Winds
  - 10/13/22 – Rain
  - 10/17/22 – Rain
  - 11/10/22 – Wind/Rain
  - 11/11/22 – Wind
  - 11/15/22 – Wind/Rain
  - 11/25/22 – Fog/Humidity
  - 11/30/22 – Rain
  - 12/8/22 – Heavy Fog/Humidity
  - 12/14/22 – Strong Wind/Rain
  - 12/20/22 – Rain
  - 12/23/22 – Freezing Temperatures
  - 1/3/23 – Rain
  - 1/4/23 – Rain
  - 1/27/23 – Rain
  - 1/30/23 – Heavy Fog/Humidity
  - 1/31/23 – Rain
  - 2/1/23 – Heavy Fog/Humidity
  - 2/2/23 – Rain/Humidity
  - 2/3/23 – Rain/Humidity

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2022											
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1		<b>Project Duration</b>	<b>202 days</b>	<b>Tue 9/6/22</b>	<b>Wed 6/14/23</b>		[Gantt bar from Sep 6 to Jun 14]											
2		<b>Mobilize</b>	6 days	Tue 9/6/22	Tue 9/13/22		[Gantt bar from Sep 6 to Sep 13]											
3		<b>Tower 1</b>	<b>109 days</b>	<b>Wed 9/14/22</b>	<b>Mon 2/13/23</b>		[Gantt bar from Sep 14 to Feb 13]											
4		North Elevation	25 days	Wed 9/14/22	Tue 10/18/22	2	[Gantt bar from Sep 14 to Oct 18]											
5		East Elevation	7 days	Wed 10/19/22	Thu 10/27/22	4	[Gantt bar from Oct 19 to Oct 27]											
6		West Elevation	7 days	Fri 10/28/22	Mon 11/7/22	5	[Gantt bar from Oct 28 to Nov 7]											
7		South Elevation	70 days	Tue 11/8/22	Mon 2/13/23	6	[Gantt bar from Nov 8 to Feb 13]											
8		<b>Tower 2</b>	<b>178 days</b>	<b>Mon 10/3/22</b>	<b>Wed 6/7/23</b>		[Gantt bar from Oct 3 to Jun 7]											
9		North Elevation	7 days	Tue 4/18/23	Wed 4/26/23	12	[Gantt bar from Apr 18 to Apr 26]											
10		West Elevation	30 days	Thu 4/27/23	Wed 6/7/23	9	[Gantt bar from Apr 27 to Jun 7]											
11		South Elevation	20 days	Mon 10/3/22	Fri 10/28/22		[Gantt bar from Oct 3 to Oct 28]											
12		East Elevation	45 days	Tue 2/14/23	Mon 4/17/23	7	[Gantt bar from Feb 14 to Apr 17]											
13		<b>Tower 2 Garage</b>	30 days	Tue 2/14/23	Mon 3/27/23	7	[Gantt bar from Feb 14 to Mar 27]											
14		<b>Separate Garage</b>	10 days	Tue 3/28/23	Mon 4/10/23	13	[Gantt bar from Mar 28 to Apr 10]											
15		<b>Tower 2 - Misc. Leak Repairs</b>	20 days	Mon 10/3/22	Fri 10/28/22		[Gantt bar from Oct 3 to Oct 28]											
16		<b>Demobilize</b>	5 days	Thu 6/8/23	Wed 6/14/23	10	[Gantt bar from Jun 8 to Jun 14]											

Project: Grand Panama - Prelim  
Date: Fri 2/3/23

Task		Inactive Summary		External Tasks
Split		Manual Task		External Milestone
Milestone		Duration-only		Deadline
Summary		Manual Summary Rollup		Progress
Project Summary		Manual Summary		Manual Progress
Inactive Task		Start-only		
Inactive Milestone		Finish-only		

# Areas in Progress



We are in progress on the 7, 8, 9 balcony stacks

# Swing Stage Drops – Tower 1

