

**Grand Panama Beach Resort Projects In Work
Status Update as of December 1, 2023**

Addition of 3 Autobahn LED Fixtures to New Parking Lot to be Completed by FPL

Ratified in the April 27, 2023 Board Meeting

Requires underground work to install the new parking lots

Original estimate for completion due to availability of poles to FPL is November-December 2023
September 6th update from Theresa, Florida Power and Light, availability of poles has moved to
January 2024.

Upgrade of Existing Lights on Property to LED to be Completed by FPL

Ratified in the April 27, 2023 Board Meeting

Will save roughly \$500/month on billing and maintenance.

Original estimate for completion due to availability of poles to FPL is November-December 2023
September 6th update from Theresa, Florida Power and Light, availability of poles has moved to
January 2024.